

MARCH 27 UPDATE

Kirkland's Park Lane improvements contractor focused this week on preparing the street for its trees, for its brick paver surface and for its stormwater system of pipes, catch basins, trees and rain gardens.

Project staff say businesses and customers should expect next week's construction-related impacts to mirror this week's impacts.

Marshbank Construction's subcontractor is scheduled on Monday to pour the concrete band on the southside of Park Lane that will keep the street's red and beige brick pavers from shifting. The pour begins at 8 a.m.

Marshbank, meanwhile, will be removing the north side's temporary paved walkway and replacing it with an even more temporary boardwalk—similar to what is now on the street's south side. This construction process could briefly complicate access for minutes at a time. The purpose of it, however, is to ensure customer access while crews pour the north side's concrete band.

With good weather and productivity, crews might be ready to pour the concrete sidewalk for the Lake Street intersection.