



CITY OF KIRKLAND
Department of Public Works
123 Fifth Avenue, Kirkland, WA 98033 425.587.3800
www.ci.kirkland.wa.us

MEMORANDUM

To: Dave Ramsay, City Manager

From: Daryl Grigsby, Public Works Director
Ray Steiger, P.E., Capital Projects Manager

Date: February 23, 2006

Subject: ACCEPT CONSTRUCTION
NE 116th STREET / 124th AVENUE NE INTERSECTION IMPROVEMENTS PROJECT

RECOMMENDATION:

It is recommended that City Council accept the construction work performed by Marshbank Construction Company, Inc., of Woodinville, Washington, on the NE 116th Street and 124th Avenue NE Intersection Improvements Project, and establish the statutory lien period.

BACKGROUND DISCUSSION:

The subject project resulted in the construction of capacity and safety related improvements at an intersection with the second highest rate of accidents city-wide. (See Vicinity Map – Attachment A.) The project installed C-curb on the north and south intersection legs in order to prevent drivers from making risky left-turn decisions. It also constructed an additional southbound lane on 124th Avenue NE, from NE 116th Street to NE 115th Place, provided for necessary modifications to the existing traffic signal, installed new concrete curb, gutter and sidewalk (resulting in a continuous sidewalk from NE 110th Place to the Totem Lake Retail area), and completed a repaving of the intersection.


The project was funded in-part through a Federal Hazard Elimination Safety (HES) program grant administered through the Washington State Department of Transportation (WSDOT) in the amount of \$256,500.

At their May 18, 2004 meeting Council awarded the construction contract to Marshbank Construction Company in the amount of \$434,729. The majority of the construction work was complete in late 2004 (November) with the final paving and associated striping being postponed until July 2005 when air temperatures allowed for nighttime work. The contractor completed all punchlist work items in January of 2006 and has received \$416,272.77 in total compensation for the project. All remaining funds will be returned to the Streets Fund at project closeout. (See Attachment B.)

Attachments (2): Vicinity Map & Project Budget Report

cc: Dave Snider, P.E., Capital Projects Supervisor
Don Anderson, P.E., Project Engineer

NE 116th Street & 124th Ave NE Intersection Improvements



PROJECT BUDGET REPORT

TR0071 NE 116th / 124th NE Intersection Improvements Project

