

CITY OF KIRKLAND Department of Public Works 123 Fifth Avenue, Kirkland, WA 98033 425.587.3800 www.kirklandwa.gov

#### MEMORANDUM

То:	Kurt Triplett, City Manager				
From:	George Minassian, P.E., Capital Projects Supervisor Rod Steitzer, P.E., Capital Projects Manager Julie Underwood, Director of Public Works				
Date:	April 8, 2021				
Subject:	ANNUAL STREET PRESERVATION PROGRAM 2020 STREET OVERLAY PROJECT—ACCEPT WORK				

### **RECOMMENDATION:**

It is recommended that the City Council accept the work for the Annual Street Preservation Program—2020 Street Overlay (Project), as completed by Lakeside Industries of Issaquah, Washington, thereby establishing the statutory lien period, and also approve the fiscal note returning unspent funds to the street preservation accounts for use in future overlay projects.

By acting on this item during approval of the consent calendar, the City Council is accepting the contracted work completed for the 2020 Street Overlay Project and approving the fiscal note.

#### **BACKGROUND DISCUSSION:**

The Annual Street Preservation Program (SPP) maintains pavement conditions for safety, level of service, and effective use of public funds. Typically, the SPP includes three construction phases: 1) concrete and ADA ramp repairs, 2) asphalt overlays, and 3) slurry seal projects. The 2020 SPP consisted of only the 2020 street overlay project, which included three streets (see Attachment A, Vicinity and Area Map):

- NE 132<sup>nd</sup> Street from Juanita Drive to 80<sup>th</sup> Avenue NE;
- 84<sup>th</sup> Avenue NE from NE 132<sup>nd</sup> Street to NE 124<sup>th</sup> Street; and
- Market Street from 16<sup>th</sup> Avenue to Central Way.

The 2020 overlay scope originally included 3<sup>rd</sup> Street from Central Way to 7<sup>th</sup> Avenue. However, progress on the development at 312 Central Way (the former Wendy's location) was delayed because of COVID-19 issues, so 3<sup>rd</sup> Street was not ready to be resurfaced as part of the 2020 program. It will be added to the 2022 SPP.

The 2020 overlay project included subgrade preparation and repair, asphalt grinding, and the application of new asphalt surface-layer totaling 5.4 lane-miles at the three locations.

The 2020 SPP concrete phase work was completed in part by the 2018 SPP and in part by the federally-funded Lakefront Pedestrian and Bicycle Improvements (NMC 089) Projects. The 2020

program did not include a slurry seal phase, because the candidate streets for 2020 did not provide sufficient volume of work to justify an economically viable project. The 2020 slurry seal candidate streets will be added to the 2021 slurry seal project.

On July 7, 2020, the City Council awarded the 2020 overlay project to Lakeside Industries in the amount of \$1,543,365.15, which was under engineering estimates of \$1,858,821. Construction began on August 10, 2020, and work was substantially complete on November 9, 2020.

# 2020 Street Preservation Program Expenditures:

Funding for this program comes in part from the Annual Street Preservation Program (STC00600) and in part from Street Levy Street Preservation (STC00603), which yielded total funding of \$3,302,600. The total payments made to the contractor were \$1,508,987.45. The project's funding and final expenses for the entire 2020 Street Preservation Program are shown in Table 1, below, and in Attachment B, Project Budget Report.

Items	Funding	
2020 Street Preservation	\$1,432,400	
2020 Street Levy Street Preservation	\$1,870,200	
Total 2020 SPP Budget	\$3,302,600	
	Expenses	
Engineering, Admin, Outreach, Inspection	(\$540,629)	
2020 Street Overlay Construction	(\$1,508,987)	
Total Expenses	(\$2,049,616)	
Funding Balance	\$1,252,984	


# Table 1: 2020 Street Preservation Program (SPP) Funding vs. Expenses

The remaining balance includes \$777,730, which is the amount that had been budgeted for resurfacing 3<sup>rd</sup> Street, as stated in the July 7, 2020 contract award staff report. A project balance of \$475,254 also is included in the "Funding Balance," above. There are a few notable mentions about this project including:

- While the contract award was for \$1,543,365.15, the contract was underspent by \$34,378.15.
- There were no change orders; therefore, the project did not use any construction contingency (\$231,505).
- Additionally, staff underspent in the engineering, administration and inspection budget by \$209,371 (engineering work was done in-house).
- Overall, this project was approximately 23% under budget.

The remaining funds will be returned to the Annual Street Preservation Program to be used in the subsequent year program.


Attachment A: Vicinity and Area Map Attachment B: Project Budget Report



# **Project Budget Report**

### Attachment B

# Annual Street Preservation - 2020 Street Overlay Project (STC0060000/STC0060300)



CITY OF KIRKLAND

Source of Request

Julie Underwood, Interim Director of Public Works

**Description of Request** 

Retain approximately \$982,984 in funding from the 2020 Street Overlay Program for future Street Preservation annual program use **(STC0060000 & STC0060300)**. While the 2020 program has an estimated funding balance of \$1,252,984 as originally funded, \$270,000 of RGRL revenue was retained in the General Fund in 2020 to help close the funding deficit generated by COVID-19 per City Council's request. Use of available funding will be revisted in coordination with the full 2021 Street Overlay Program scope.

Legality/City Policy Basis

**Fiscal Impact** 

Approximately \$220,185 in REET 2 funds will remain in STC0060000 for future street preservation projects.
 Approximately \$762,799 in Street Levy funds will remain in STC0060300 for future street preservation projects.

Recommended Funding Source(s)										
Reserve	Description	2022 Est End Balance	Prior Auth. 2021-22 Uses	Prior Auth. 2021-22 Additions		Revised 2022 End Balance	2022 Target			
Revenue/Exp Savings										
Other Source										
Other Information										
Prepared By	Robby Perkins-High, Financial	Date April 8, 2021								