



CITY OF KIRKLAND

Department of Public Works

123 Fifth Avenue, Kirkland, WA 98033 425.587.3800

www.kirklandwa.gov

MEMORANDUM

To: Kurt Triplett, City Manager

From: Pam Bissonnette, Interim Public Works Director
Dave Snider, P.E., Capital Projects Manager

Date: February 5, 2013

Subject: 2012 Striping Project -- Accept Work

RECOMMENDATION:

It is recommended that City Council accept the work on the 2012 Striping Project, as constructed by Road Runner Striping Company of Puyallup, WA, establish the statutory lien period, and authorize the use of the remaining funds for the 2013 Striping program.

BACKGROUND DISCUSSION:

The purpose of the Annual Striping Program is to maintain the pavement markings that define safe travel paths for motorists, bicyclists and pedestrians, primarily on the City's arterials and collector streets throughout the City. For 2012, the Striping Project included the restriping of vehicle lane lines, bike lanes, bike sharrow and detection symbols, and public parking stalls. The Project also replaced a number of worn crosswalk markings, intersection stop lines, turn arrows and other on-pavement symbols.



Kirkland Avenue Bike Lane and Crosswalk

At their regular meeting of May 15, 2012, City Council awarded the 2012 Striping contract to Road Runner in the amount of \$214,135.55. Construction began in June and was completed in September, 2012, with a total of \$197,244.79 being paid to the contractor (Attachment A). While all elements of the contract were completed, the reduced amount paid to the contractor came as a result of measured quantities that were less than originally estimated for lane striping and crosswalk thermoplastic.

For the 2012 Project, an additional payment of \$2,782.96 was also made to King County Road Services for special pavement marking requests by Parking Enforcement and the Transportation Division for work deemed necessary after the general contractor had demobilized. With Council concurrence, the remaining \$32,246 of funding is recommended to be carried over to the 2013 Striping program.

Attachment A: Project Budget Report

**2012 STRIPING PROJECT
(CST -1280)
PROJECT BUDGET REPORT**

