



CITY OF KIRKLAND
Department of Public Works
123 Fifth Avenue, Kirkland, WA 98033 425.587.3800
www.kirklandwa.gov

MEMORANDUM

To: Kurt Triplett, City Manager

From: Aparna Khanal, P.E., Project Engineer
Dave Snider, P.E., Capital Projects Manager
Kathy Brown, Public Works Director

Date: January 15, 2015

Subject: 2014 STRIPING PROJECT - ACCEPT WORK

RECOMMENDATION:

It is recommended that City Council accept the work on the 2014 Striping Project, as constructed by Specialized Pavement Marking, Inc., of Sumner, WA, and establish the statutory lien period.

BACKGROUND DISCUSSION:

The purpose of Annual Striping Program is to maintain the pavement markings that define safe travel paths for motorists, bicyclists and pedestrians, primarily on City arterial and collector streets. In addition to lane striping, the 2014 Project included the replacement of worn crosswalk markings, intersection stop bars, on-pavement turn arrows, bike lane symbols and other pavement markings.



Bicycle Lane Symbol

At their regular meeting on May 20, 2014, City Council awarded the 2014 Striping Project contract to Specialized Pavement Marking, Inc. With an original contract amount of \$279,552.00, construction began in July and was completed in October, 2014. The total amount paid to the contractor was \$296,387.44.


In order to spend-down the construction contingency and fully maximize the approved overall Project budget of \$350,000, and as approved by City Council at the time of contract award, staff increased various quantities for thermoplastic crosswalks throughout the City and for red curb painting throughout Downtown and along Lake Washington Boulevard. In addition, the 2014 Striping Project contractor installed a new thermoplastic crosswalk in the Fill Hill neighborhood as a result of a Neighborhood Safety Program (NSP) request. That Program provided an additional \$1,841 for the added work for a new resident requested crosswalk that made its way successfully through the NSP process. All together, the 2014 Striping Project funding was fully expended through the added work and increased material quantities (Attachment A).

Attachment A: Project Budget Report

**2014 ANNUAL STRIPING PROGRAM
(CST -1480)**

Attachment A

PROJECT BUDGET REPORT



- ENGINEERING
- CONSTRUCTION
- CONTINGENCY
- CITY FUNDING
- NSP