



CITY OF KIRKLAND
Department of Parks & Community Services
505 Market Street, Suite A, Kirkland, WA 98033 425.587.3300
www.kirklandwa.gov

MEMORANDUM

To: Kurt Triplett, City Manager
From: Jason Filan, Park Operations Manager
Date: April 14, 2014
Subject: Acceptance of Work: Lee Johnson Field Lighting Project

RECOMMENDATION:

That City Council accepts the work for the Lee Johnson Field Lighting Project at Peter Kirk Park, as completed by Musco Lighting Systems of Muscatine, Iowa, and establishes the statutory lien period.

BACKGROUND DISCUSSION:

At their regular meeting on December 10, 2013, City Council awarded the construction contract for the project to Musco Lighting in the amount of \$150,217. The amount budgeted in the Capital Improvement Program (CIP) was \$150,000 and, as anticipated, the project was completed under budget due to the sale of salvaged materials such as metal, wire and light fixtures. The net project cost was \$149,621.

The new system is performing as advertised. The field previously had 11 poles containing 96 lamps lighting the field. The new system uses 9 poles and 39 lamps to provide the same level of field lighting. Field users and neighbors have provided positive feedback both that the quality of the light on the field has improved and that less light is spilling out into the community. Staff expects to see electricity savings of approximately \$6,000 per year.