



**CITY OF KIRKLAND**  
**Department of Public Works**  
123 Fifth Avenue, Kirkland, WA 98033 425.587.3800  
[www.ci.kirkland.wa.us](http://www.ci.kirkland.wa.us)

---

**MEMORANDUM**

**To:** Kurt Triplett, City Manager

**From:** David Snider, P.E., Interim Capital Projects Manager  
Ray Steiger, P.E., Interim Public Works Director

**Date:** October 21, 2010

**Subject:** 2010 ANNUAL STRIPING PROGRAM – ACCEPT WORK

RECOMMENDATION:

It is recommended that City Council accept the 2010 Striping Program, as constructed by Stripe Rite, Inc. of Auburn, Washington, and establish the statutory lien period.

BACKGROUND DISCUSSION:

The Striping Program has an annual budget of \$250,000 for maintaining pavement markings that define safe travel paths for motorists, bicyclists, and pedestrians. The Project includes the restriping of vehicle lane lines, bike lanes, and public parking stalls, as well as replacing worn crosswalk markings, stop lines, turn arrows, railroad crossing and other on-pavement symbols.

Beginning this year, shared lane markings (commonly known as "sharrows") were installed within the travel lanes along Lake Street, between 2<sup>nd</sup> Ave S and Central Way, and on Central Way, between Market Street and Lake Street. The purpose of sharrows is to indicate to motorists and cyclists that an area of roadway is to be shared by both uses. Their implementation for 2010 is consistent with bicycle system improvement projects S3 and S9, identified in Table 17 of the City's Active Transportation Plan.



"sharrow" on pavement

At their regular meeting of June 15, 2010, Council awarded the contract for the 2010 Program to Stripe Rite Inc., in the amount of \$183,677.45. The construction was completed in September with a total of \$185,515.10 being paid to the contractor; the increase costs are due to additional striping requests made by staff during construction using established bid prices. The total Project costs, including design and all construction administration services, came to \$214,197.97 (see Attachment A) leaving approximately \$36,000 to be returned to the street improvement reserve fund.

Attachment: Project Budget Report

## 2010 Annual Striping Program -- CST 1080

### PROJECT BUDGET REPORT

